Mogden Sewage Treatment Works Residents Liaison Meeting

06 June 2019



Mogden Residents Meeting

Agenda

Welcome and introductions

- Review of previous minutes and actions
- Operations update: New sludge thickening building Security fence Lower Thames Abstraction Mitigation Project Update Mogden update
- Customer communication & engagement: Complaints update Mosquito update
- Biodiversity Update
- Any other business

Operations Update





Current investment work: New sludge thickening building

- Current phase
 - Gravity Belt thickeners in service, and taking all site SAS thickening demands
 - Stage commissioning complete
 - Conversation of Picket Fence thickener to a Buffer tank starts 10th June
- Milestones
 - Construction Completion
 - Beneficial Use (BENF)
 - Take Over

- : 20 Sept 2019
 - : 20 Sept 2019 (GBT's May19)
 - : 24 November 2019



Surplus Activated Sludge (SAS) Thickening Building





• H116 Project Update ~ SAS Building Eastern Elevation






• H116 Project Update ~ SAS Building Alfa Laval Gravity Belt Thickeners






• H467 Lower Thames Abstraction Mitigation Project Update




The aim of the LTAM scheme is to add oxygen to the final effluent going into the River Thames from Mogden STW during low flows by adding 14 No. aerators through the top of the existing out fall culvert, there is many associated parts to be built i.e gantry crane, aerators with kiosks, metal work - access platforms. The scheme is due to be completed by March 2020



• H467 Lower Thames Abstraction Mitigation Project Update





The scheme also involves construction of a new Wash water kiosk, MCC kiosk and Transformer to power, control and maintain all new aerators

A weiring penstock will be installed the full width of the FE culvert D/S of the blowers and will be lowered to increase flow heights when blowers are turned on so the water can be agitated creating oxygen.





Current investment work: New Security Fence

• Footpath fence complete.



- Hounslow highways to resurface the footpath from Oak Lane to Whitton Dene.
- Footpath to be closed by the council in order to carry out the work. Oak Lane residents has been informed in writing as well as published on the council website and via social media.
- Works to start week commencing Monday 24th June




Mogden Update



Mogden update: Storm Tank Hopper Improvements

- All hoppers cleaned at the start of the project May 2019.
- Knife valves refurbishment to be completed by end of July.
- Storm return pumps to be replaced by end of July.
- Final clean up on 1st August.





Mogden update: Refurbish and enhancement of Odour Control Units.

OCU11 – Carbon media changed. Fractured ducting repaired and refitted fan.

OCU12 – Work starts on June 4th. Bio-filters to be repaired. Chemical dosing system will be repaired and refurbished.

OCU PS7 – Carbon changed in March. Fan fixed. Inlet duct work modified for greater efficiency.

OCU PS14 – Carbon media changed in March. Eastside OCU – Programmed in for August.






Customer communication & engagement



Mogden Sewage Works- Odour complaints update

Number of complaints May 2017 to date







Your Mogden update.


Helping to control mosquitoes in your area.




Thames Water 0800.000.3984 mogden@thomeswoter.co.uk London Borough of Richmond upon Thames 020 8891 7 117 commercialsh@richmond.gov.uk

The London Borough of Hounslow 020 8583 2000 pescontrol@hounslow.gov.uk


London Borough















Mogden Mogd

Mogden Sewage Works – Mosquito update





Mogden Sewage Works – Mosquito update







Mogden Sewage Works Biodiversity Update

05/02/2019

Jane Clarke Kempton Nature Reserve Manager

Mogden STW Biodiversity



14 Bags of Rubbish were collected by a morning and afternoon groups Eight20 & Thames Water staff- 17/04/18

Topographic survey/fish pass







Thank you

