

# Self-lay site inspection



Name of site

Self-lay provider

Developer

Developer services reference

Date

Inspection	Pass	Fail	Details of failure	Action required
Mains constructed with permissible materials and in accordance with Thames Water's design and construction specifications				
Service connections constructed with permissible materials and in accordance with Thames Water's design and construction specifications				
Boundary boxes and meters correctly installed and within tolerance				
Concrete aprons around valves in soft ground				
Mains fittings (washouts, hydrants, chambers etc) located in correct place, at required intervals and depth				
Jointing as specified				
Marker posts/plates/tape as specified				

Please contact your account manager within 14 calendar days to confirm the date you'll complete any necessary remedial work. You have a total of 42 calendar days to complete the work from the date of this inspection.

If the work is not completed within this time, we'll agree a date to rectify the work and you'll be responsible for any associated costs.

Site attendees:

Name

Signature

Phone

Thames Water

Self-lay provider

Developer